



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 110 Const Calendar Day: 682 Date: 22-Jul-2011 Friday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 12:00 PM Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 26-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition partly cloudy morning

Working Day If no, explain:

Diary:

Dispute

Tower Activities

The painter started the work on the PTFE removal, and caulking of the strut façade at 7:30 AM.

From 7:30AM-10:00AM- Manny, Arturo, Brandon, Francisco and Kevin work on cutting the PTFE at 99M elevation. @9:20AM the painter finished cutting the PTFE at 99M elevation. They move to 109M elevation and work on cutting the PTFE. @ 10:00AM, they left for break and never came back. I was told by Manny that they're going to work on painting the OBG.

Jorge and Javier work on cleaning the glue residue from the PTFE at 89M elevation with MEK. @9:14AM, they finished cleaning 89M elevation and then move to work on cleaning at 99M elevation.

Owen, Victor and Adrean continue to work on caulking the strut façade at 65M elevation. @8:30AM, they finished caulking 65M strut façade and move to work on caulking at 77M elevation strut façade. I was told by Owen that they started the caulking at 65M strut façade yesterday but the state were not informed.

10:00AM-10:30AM Break

I left at 12:00PM, please see Saman's diary.

Note:

The built-up channels on the strut façade corner were not caulk because the gap is too big. They need to fill it Expandable polyurethane foam filler before they can caulk it.

04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	Kevin Bryan	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Painter	APP	Victor Ruiz	4.50	0.00	0.00	4.50		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	4.50	0.00	0.00	4.50		<input type="checkbox"/>
Painter	APP	OWEN DOUGHERTY	4.50	0.00	0.00	4.50		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	4.50	0.00	0.00	4.50		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Painter	APP	ADREAN ICALBACETA	4.50	0.00	0.00	4.50		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	2.50	0.00	0.00	2.50		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 110

Date: 22-Jul-2011

Friday

