



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 139 Const Calendar Day: 688 Date: 28-Jul-2011 Thursday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 06:30 PM Break: 00:30 Over Time: 03:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 04-Aug-11 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Safety meeting:

I attended the weekly safety meeting from 08:00 until 08:30. The topic was power tool safety.

Electroslag welding (ESW):

The 20th (and last) ESW weld was set up today. It was on the skewed T joint that connects shear plate a1S to the South shaft. The following is a list of activities for this operation:

- The scaffold and access platform at Elevation 13m were moved to allow room for welding near the weld joint.
- The run-off tab was welded at the top of the joint.
- The unistruts were attached to both sides of the weld joint.
- The weld joint fit-up inspection was checked by QC and QA. The root gaps are within the WPS for the entire length of the weld.
- At 15:00, the consumable guide was installed.
- From 15:00 until 16:45, the insulators and volt pick-ups were installed.

Other:

From 16:30 until 18:20, I accompanied a a tour group around the project site.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 139

Date: 28-Jul-2011

Thursday

