

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 140 Const Calendar Day: 689 Date: 29-Jul-2011 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 04-Aug-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Electroslag welding (ESW):

The 20th (and last) ESW weld was done today. It was on the skewed T joint that connects shear plate a1S to the South shaft. The following is a list of activities for this operation:

The consumable guide and insulators were installed yesterday. To ensure that they were free of rust and condensation, the following was checked prior to the start of welding:

- I visually inspected both sides of the weld joint to make sure there was no rust or condensation on the guide or insulators.
- At the bottom 150mm of both sides of the joint, they used a torch to dry out the area to remove any possible condensation (see attached photo). - Note: the areas above the sump will be dried out from the rising heat of the weld pool during welding.
- 2 new barrels of weld wire were brought out this morning.
- From 07:30 until 08:00, QC and production went through there pre-weld checklists.

After the above was done, they were ready to start welding.

- At 08:33, the weld was started.
- It took about 2 minutes, 45 seconds for the weld parameters to stabilize.
- There was a small leak of weld metal from the starting sump. - See attached photo.
- At 10:37, the weld was low on flux and was running a little loud for about 1 minute.
- At 12:29, the weld was low on flux and was running a little loud for about 1 minute.
- At 13:06, the weld was ended in the run-off tab.

Office work:

- I reviewed and approved diaries.
- I looked into CCO-174. ABF Engineer Mark MacDonald called me to ask about some of the details in this CCO. It had to do with the possible need to trim some elevator brackets that may interfere with the Lift 4 facades.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	JEFFERY STONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Wright, Doug **Diary #:** 140 **Date:** 29-Jul-2011 **Friday**

Ironworker	APP	Alex Blanco	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Attachment



Looking down at the ESW weld in progress



Small weld metal leak from the starting sump