



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 401 Const Calendar Day: 699 Date: 08-Aug-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 22-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary: Dispute

Tower Activities

No work was performed on the tower in the morning . All tower crews were called to work on the barrier , & on the East catwalk .

In the afternoon , Tony , Jacob , & Richard had to work on the saddle cover plates . Crews had to fly & erect the top plates after enlarging the holes . They started at 12:40 PM. Crews were done at 3:00 PM. They left at 3:10 PM.

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	3.00	0.00	0.00	0.00	No		<input type="checkbox"/>