



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 117 Const Calendar Day: 701 Date: 10-Aug-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Oct-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition sunny/windy

Working Day If no, explain:

Diary: Dispute

Tower Activities

9-11AM:
 The painter work on removing the containment at splice #3. They finished taking down the containment at 11:00AM.

At 12:30PM, Manny, Arturo work on cutting the Polyurethane foam and caulking it with Sikaflex sealant at the 65M elevation. Kevin, Brandon and Adren work on cutting the Polyurethane foam and caulking it with Sikaflex sealant at the 77M and 90M elevation. The painter cut and caulk the bottom façade cover angle at 65M, 77M and 90M elevation. The painter stop cutting the polyurethane foam because they are flying all over the place. The painter complained that the gap are too big and they have to use too much polyurethane foam to fill up the gap and it created too much mess when they are cutting/forming the polyurethane foam.

Note:
 Mike Gaya ask to use backer rod instead of the polyurethane foam for sealing the cover angle on the façade. Per Mark Woods' direction, its OK for the sub-contractor to use backer rod instead of polyurethane foam provided that the sub-contractor send in an RFI requesting the use of backer rod.

04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	Kevin Bryan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	ADREAN ICALBACETA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>