



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 427 Const Calendar Day: 731 Date: 09-Sep-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 14-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower pull back , work on the platforms at 112 , 145 , & 150 meters . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , Kevin , & Richard had to work on the tower pull back . Crews had build a platform , install 2 air wenches , hook the platform to the upper brackets on both ends . They started at 7:30 AM. Crews were done at 9:30 AM.

Casey left at 9:30 AM. Dustin , & Barry joined the other cses on the tower pull back to the end of the operation

After that , crews had to prepare the Enerpac hydraulic pump , connect the power line & hoses . They were done at 10:10 AM.

Anthony started to pump the hydraulic jacks with pressure up to 3200 PSI at 10:12 AM. Crews had to lock the upper brackets , release , lower , & lock the jacks after every 110 mm. Stroke . Following the same procedure for the entire operation . Crews were done at 2:00 PM.

At 12:00 PM. 60 % of the load was applied on the cables . The tower was pulled back 280 mm.
 At 2:00 PM. 4000 PSI pressure . 1.05 % of the force was applied to the cables . & the tower was pulled back 400 mm.
 Crews were done at 2:00 PM. They had to wrap up their tools & equipments. Crews left the site at 2:10 PM.

Obra & his crews were called to work on other activities on the site . Crews had to pull out of the site their tools & equipments & fly & set them on the E line. Crews left the tower at 8:00 AM.

Jose , Rick , Carlos , Froylan , Pedro , Jose , & Vector had to work on the platforms at 150 , 145 , & 112 meters . Crews had to close the gap between the tower shafts & the grating . Crews had to bring materials to the site , cut to size , place & tie the plywood boards on the grating. Crews started at 7:15 AM.

Rick & Carlos had to work on the platform at 112 meters . They started at 8:00 AM.
 Froylan & Vector had to work on the platform at 145 meters . Pedro , & Jose had to work on the North side platform at 150 meters . All crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:00 PM.

04-0120F4	Bid Item: 053	T-L01-DNW.053	Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DUSTEN CLAYBORN	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 427 **Date:** 09-Sep-2011 **Friday**

Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
002154	Equipment, Crane, 60 Ton						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		