



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 430 Const Calendar Day: 736 Date: 14-Sep-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 16-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF came to the site at 6:50 AM. Crews had to work on the platform at 49 meters . They had to close the gap between the tower shafts & the grating on the North shafts .

In addition to that , crews were called to work on the top of the footing box inside the cells. They had to work on house keeping . Crews had to disassemble the platforms & pull out of the cells the planks & excess materials . Crews were done at 3:00 PM. They left at 3:10 PM.

Welding crews continued to work on house keeping to the end of the shift . They had to disconnect , roll the gas & power lines . Crews were done at 5:00 PM. They left at 5:10 PM.

No other activities were performed on the tower today

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			