



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 431 Const Calendar Day: 737 Date: 15-Sep-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 16-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to prepare the brackets , beams , & accessories to be erected on the top of the tower , & erect 4 frames on the top of the saddle . Crews started at 7:00 AM.

Anthony , Augie , Casey , Jacob , Kevin , & Richard had to prepare the top beams , brackets , & accessories to be erected on the top of the saddle . Crews had to assemble the sections on the W line , connect the brackets , install & pretension the bolts , work with the welders on the lugs . Crews started at 7:15 AM.

In addition to that , crews had to work with the carpenters on the wooden frames to be erected on the top of the saddle .

In the afternoon , crews had to erect the North beam on the top of the saddle . Crews had to set it on the North side frames , & secure it with chain falls . Crews were done at 3:00 PM. They left at 3:10 PM.

Jose A , Froylan , & Jose P. had to work on the the top of the saddle . Crews had to erect 4 wooden frames on the 4 corners of the saddle .

Nicolaus flew the 1st platform at 7:30 AM. Crews had to set the frames on the pre bolted 0.2 X 0.2 meters angles & secure them with chain falls . Crews were done at 11:00 AM. They had to wrap up their tools & equipments. Crews left at 11:30 AM.

In the morning I had to attend the safety meeting , work with Mohammad on the South strut at 99 meters , & I had to attend the staff meeting at 1:00 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphram Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | RICHARD CHOUINARD | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Operator | OTH | NICOLAUS SHAFER | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | KEVIN RATCLIFF | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ANTHONY COSTA | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | FROYLAN RUIZ-AYALA | 5.00 | 0.00 | 0.00 | 5.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE PRADO | 5.00 | 0.00 | 0.00 | 5.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | JOSE AVILA | 5.00 | 0.00 | 0.00 | 5.00 | | <input type="checkbox"/> |

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 431

Date: 15-Sep-2011

Thursday

| Equipment | | | | | | Rental Company | |
|--------------------|---|--------|--------|--------|--------|----------------|--------------------------|
| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Remarks | Dispute |
| Contractor: 002154 | AMERICAN BRIDGE/FLUOR, A JV Equipment, Crane, 60 Ton | | | | | No | |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |