



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 432 Const Calendar Day: 738 Date: 16-Sep-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 20-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the top of the saddle , work on the platform at 49 meters , & work on the electro slag welds . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , Kevin, & Richard had to work on the beams , & brackets erections on the top of the saddle .

Nicolaus flew the South beam & set it on the top of the saddle at 7:25 AM. Crews had to set it in place & secure it with chain falls . They were done at 7:45 AM.

Then , crews had to erect 2 I beams with runners . They started on the North beam at 9:30 AM. Crews were done on the South beam at 12:00 PM.

Electro slag welding crews continued to work on the repairs & removing the temporary attachment brackets . .

Jeremy had to work inside the North cell on the center North shear plate . He had to repair the East weld with the North tower shaft

Richard had to work on the South shear plate . He had to repair the West weld with the South tower shaft .

Alex had to work inside the center cells . He had to clean & grind the welds on the tower skin , & shear plates .

James , Han , Xian , & Pei continued to remove the temporary attachments on the West shear plate by Carbo - arcking . Crews were done on the West shear plate at 1:00 PM.

After that , crews had to grind & clean the West shear plate .

Carlos came to the site at 10:20 AM. He had to complete the work on the platform at 49 meters . Carlos had to close the remaining sides on the North tower shafts . He started at 10:30 AM. He was done at 2:00 PM. Carlos had to pull out of the site the excess materials , his tools & equipments. He left at 2:30 PM.

All tower crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 432 Date: 16-Sep-2011 Friday

Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment							Rental Company		
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor:	AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton						No		
			0.00	0.00	0.00	0.00		<input type="checkbox"/>	