



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 439 Const Calendar Day: 749 Date: 27-Sep-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Oct-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Jeffery came at 9:30 AM. Crews had to work on the Electro Slag weld repair , work on the temporary attachments , work on the access weld holes , & work on the South scaffold & house keeping . They started at 7:00 AM.

Rory , Jeremy , & Richard had to work on the Electro S lag weld repairs . Alex , Devon , & Jeffery had to work on the temporary attachments inside the cells . James , Pei , Han , Xiao , Kit , & Eyun had to work on the temporary attachments on the outer faces of the East & West shear plates .

Rory had to work on the South shear plate of the center cell between 9 & 13 meters . He had to complete the weld repair on the 200 mm. long 40 mm. wide , & 40 mm. deep weld . Rory had to clean the previous pass , & heat the welding area . He started to weld at 8:35 AM. He was done at 11:45 AM.

After that , he had to work with the QC on the weld , clean , grind , & he had to set the timer for 3 hours to keep the heat on the weld . He was done at 1:20 PM.

Then , Rory had to work on the house keeping , mobilize his tools to work with Richard on the access weld holes inside the South cell . He was done at 2:30 PM. & he had to work with all crews in all areas .

Jeremy had to work inside the North cell . He had to work on the West weld repair with the West tower shaft . He had to grind the high spots , fill the low spots , & clean the welds . He started at 7:30 AM. He was done at 2:00 PM.

After that , Jeremy had to mobilize his tool , equipments , reroute the gas & power lines , & set to work on the North shear plate between the 9 & 13 meters . He was done at 4:00 PM.

Tony & Jojo had to MT , & UT the welds inside the North cell before removing the ladders , & they had to work with Jeremy on the weld repairs .

Richard had to work on the South shear plate . He had to grind clean & repair the access weld hole on the West side of the shear plate on the outer face . He started at 7:25 AM. He was done at 2:30 PM.

After that , he had to work on the East access weld hole on the South shear plate . Following the same procedures as the West access weld hole . He started at 2:45 PM.

In addition to that , he had to work with John & Jojo on the MT . & work with Jessie & Salvador on the UT of the West electro slag weld .

Alex had to work inside the Inner East cell & Devon inside the center cell . Both crews had to work between the top of the base plate & the 9 meters diaphragm . Jeffery had to work inside the inner West cell between 9 & 13 meters . Crews had to grind the remains of the temporary attachments . Clean the shear plates & the tower skins . Alex & Devon started at 7:20 AM. Jeffery at 10:30 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 439

Date: 27-Sep-2011 Tuesday

James , Eyun , Han , Pei , Kit , & Xiao had to work on the East & West shear plates . Crews had to remove the remains of the temporary attachments , grind & clean the shear plates & tower skins , & prepare to M T & UT the welds , Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 8:00 AM. West shear plate crews started at 8:05 AM. East side crews started at 8:15 AM.

Han , Kit , & James had to work on the West shear plate . Kit had to work on the North weld . Han had to work on the South weld . James had to work with both crews .

Eyun , Xiao , & Pei had to work on the East shear plate . Xiao had to work on the South weld . Pei had to work on the North weld . Eyun had to work with both crews .

Crews were done at 2:45 PM. They had to clean the site , wrap up their tools & equipments., crews left at 3:15 PM.

Jose , Pedro , Carlos , & Vector came to the site at 7:30 AM. Crews had to clean the top of the footing box , disassemble & pull out of the site the South scaffold .

Crews started on the top of the footing box at 8:15 AM. They had to remove the excess materials & vacuum the top of the footing box . They were done at 11:00 AM.

After that , crews had to disassemble , pull out of the site , store the sections on the barge , clean , & vacuum the South side . They started at 11:10 AM. Crews were done at 3:10 PM. They left at 3:15 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STONE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	EYUN LIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	
		3.00	0.00	0.00	0.00			<input type="checkbox"/>
2298	WELDER, 600 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
2297	WELDER, 600 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
2296	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

