



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 446 Const Calendar Day: 757 Date: 05-Oct-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 10-Dec-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag weld repairs & work on the temporary attachments . They started at 7:00 AM.

Rory had to work inside the South cell on the temporary attachments between the base plate & 9 meters diaphragm . He had to grind the remains of the welds , clean the surfaces of the shear plates , East & South tower skins .

In addition to that , he had to Carbo - Arck the remaining spots , work with his crews in all areas , & work with the QA & QC on the repairs . He started on the South shear plate with the South tower shaft at 7:40 AM. He was done at 2:00 PM.

After that , he had to mobilize his tools reroute the gas & power lines to work between 9 & 13 meters diaphragm . He was done at 2:30 PM. Following the same procedures as on the previous location He started to work on the North plate of the South cell at 2:40 PM.

Jeremy had to work inside the center cell . He had to work on the weld repair , grind , clean the remains of the temporary attachment welds , & work on the weld repairs .

In addition to that , he had to grind the high spots , fill the low spots , & work with the QC & QA on the repairs . Jeremy had to connect the gas & power lines , prepare his tools & equipments. He started on the North shear plate of the center cell with the North & West tower shafts at 7:30 AM. He was done at 1:30 PM.

After that , he had to work on the East plate of the center cell with the South tower shaft . Following the same procedures as on the previous remains of the temporary attachments. He started at 2:00 PM.

Richard had to work inside the inner West cell . He had to work on the Electro Slag weld repairs . He started on the East shear plate with the West tower shaft at 7:30 AM. Richard had to grind , clean , heat & weld the repair areas . He had to work on 2 visual shallow repairs . One 300 mm. long . The 2nd 450 mm. long .

In addition to that , he had to work with Jojo & John on the temporary attachments . He had to clean the surfaces of the tower skins , & shear plates , fill the low spots , & grind the high spots . He was done at 12:00 PM.

In the afternoon , he had to work on the South weld of the same shear plate with the South tower shaft . Richard had to grind 1.2 meter previously repaired weld . He started at 12:45 PM. He was done at 3:30 PM. John had to MT the weld .

Then , Richard had to fill the low spots on the 1.2 meter weld . He started to clean , heat & weld at 3:45 PM.

All tower crews were done at 5:10 PM. They had to wrap their tools & equipments . Crews left at 5:15 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 446

Date: 05-Oct-2011

Wednesday

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2298	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2297	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2296	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

