



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:56 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 200 Const Calendar Day: 766 Date: 14-Oct-2011 Friday  
 Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 60 - 70 12 PM 4PM 80 - 81  
 Precipitation None Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

ABF Crews activities:

1- The crews continued working At Pier W2 with respect to some of the following submittals

- ABF-SUB-2171R01, "PWS Restraint System at Pier W2".
- ABF-2283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".

**INSTALLATION:**

- The ABF crews continue installing the grease cap of the Macalloy rods at Hinge-K with neoprene seal washer plates with bolts at the South side of the W-line after cleaning and removing the rust.
- The ABF crew continue putting in the place the final piece of the Secondary Hauling System, the plate shown as Details 10 and 11 on sheets No. DE419HT, DEDE419IT of the submittal ABF-SUB-2171R01. This plate will transfer the PWS into the slots of the saddles. Some repair is being done on these plates which is very time consuming.
- The Electrical work is being continued. The ABF electrician completed the work on the remote control key for operation of the hauling rope winch. Six more switch limits might not be installed and some other alarming option such as a ring alarm is replaced.
- The ABF crews started painting all the steel sections which are added later for frames stability of the Secondary Hauling System.
- A sample PWS was pulled along the W-line short span catwalk and connected to the trolley of the secondary system for testing of this system.
- The ABF crew completed the scaffolding in front of the jacking saddle.

2- The attached pictures show the detail of the performed activities.

ABF crew involved in the Secondary hauling system

Jacking Saddle Scaffolding:

- Froylan Ruiz
- Jose Prado

Installing the grease cap of the Macalloy rods:

- Kevin Karber



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 200    **Date:** 14-Oct-2011    **Friday**

-Luis Plancarte  
-James Wilkerson  
-Lance Carlson

Assembly Plate of the Hauling System

-Rigovertto Garcia  
-Jose Torres

Electric work  
-Ron Knarr

Painting of the Hauling System Frames

-Torge Flores  
-Ruben Soto  
-Tavier Alcarte  
-Victor Ruiz  
-Edilberto Leon

**04-0120F4      Bid Item: 051      0-000-000.051      ERECT STRUCTURAL STEEL (BRIDGE)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 060      E-W2C-WDS.060      E Line W2 Cap West Deviation Saddle**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
		EDILBERTO LEON	4.50	0.00	0.00	4.50		<input type="checkbox"/>
		VICTOR RUIZ	4.50	0.00	0.00	4.50		<input type="checkbox"/>
		TAVIR ALCALA	6.50	0.00	0.00	6.50		<input type="checkbox"/>
		RUBON SOTO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
		TORGE FLORES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		LANCE CARLSON	4.00	0.00	0.00	4.00		<input type="checkbox"/>
		RON KNARR	4.50	1.00	0.00	5.50		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	1.00	0.00	0.00	1.00		<input type="checkbox"/>

**04-0120F4      Bid Item: 060      W-W2C-WDS.060      W Line W2 Cap West Deviation Saddle**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 060      X-W2C-JKS.060      E-W Line Cross Over W2 Cap Jacking Saddle**

AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 200

Date: 14-Oct-2011

Friday

### Attachment



**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 200

Date: 14-Oct-2011

Friday



---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 200

Date: 14-Oct-2011

Friday

---

