



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 454 Const Calendar Day: 769 Date: 17-Oct-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the access platform from the top of the deck on the E line to the permanent platform at 53 meters .

Edwardo , Dario Loza , Jose Mesa , Carlos Alvaredo , & D'Andre F. had to disassemble & pull out of the site the pre erected access platform . Crews had to prepare their tools , equipments , set the chain falls & ladders . They started at 7:40 AM. They were done at 8:30 AM. Crews had to use the Sky Track fork lift to pull the sections of the access platform out of the site .

After that , crews had to pull the access cat walk , close the access to the platform at 53 meters , pull the grating out , remove the I & C beams , hook the outer frame of the access platform with chains . Crews started at 8:30 AM. They were done at 11:30 AM.

In addition to that , crews had to place the cat walk back & secure it in place , open the access to the permanent platform at 53 meters . They started at 11:35 AM. Crews were done at 1:20 PM.

Then , Dario & Carlos had to cut 2 lugs on the D skin of the South tower shaft , grind the remains of the welds , & clean the surface of the South tower skin . They started at 1:30 PM.

Edwardo & Jose had to work on the working platform at 81 meters . Crews had to cut the grating on the D skin side of the South tower shaft for the painters in order to run their man basket . Crews had to mobilize their equipments to the site , lay out & cut the grating . They started at 2:10 PM.

D'andre was done at 11:30 AM. . He left at 11:35 AM. All other crews were done at 5:00 PM. had to wrap up their tools & equipments . They left at 5:10 PM.

04-0120F4 Bid Item: 053 T-L02-ASW.053 Tower Lift 02 Walkway Grating and Access Tower SW

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	joseJOSE MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	D'ANDRE FABILLARAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2004	FORKLIFT, 8,000 CAPACITY	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>



---

***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 454    **Date:** 17-Oct-2011    **Monday**

---

---

