



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 458 Const Calendar Day: 773 Date: 21-Oct-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [ ] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the access platform at 53 meters & they had to work on catwalks at 65 & 77 meters . They started at 7:00 AM.

Edwardo , Dario , Joe & Carlos had to work on the catwalk at 65 meters . Crews had to disassemble the platform from the stair case to the center platform on the South side for the man basket to pass through . Crews had to remove the wooden planks , remove the hand rails , loosen , pull out of the site the grating , & remove the 3 supporting L beams . Crews started at 7:10 AM. They were done at 9:00 AM.

After that , crews had to test the man basket . They were done at 9:30 AM.

Then , crews had to work on the access platform at 53 meters . They had to loosen the East kicker beam & pull it out of the site , adjust the South East corner to level the frame assembly , & lock it in place , adjust & level the middle kicker & set the lugs in place . They started at 9:40 AM. Crews were done at 11:30 AM. They had to wrap up their tools & equipments. Crews left at 12:00 PM.

Eric had to plug the 2 holes on the C cross member for the permanent access platform . He started at 11:00 AM. He was done at 12:00 PM.

Joe & Carlos returned to the site at 1:45 PM. They had to drill 2 holes for the C cross member , clean & apply prime coat . Crews were done at 2:45 PM.

Eric & his crews were scheduled to work on the lugs at 3:30 PM. Eric came to the site at 3:45 PM. He had to work with Douglas & Bonifacio on the procedures & details . Eric decided not to do any activities on the tower today . He left at 4:15 PM.

04-0120F4 Bid Item: 053 T-L02-ASW.053 Tower Lift 02 Walkway Grating and Access Tower SW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and workers ERIC SPARKS, JOSEPH STONE, DARIO LOZA, CARLOS ALVERADO, EDUARDO JIMENEZ-PADILLA.

