



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:07 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 424 Const Calendar Day: 778 Date: 26-Oct-2011 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation 0.00"

Condition Partly overcast to sunny

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

- Completed processing and compiling a report of the GPS measurements taken on Friday October 21st on the centerline of OBG lifts 11, 12, 13E/W, and two points each on the east/westbound Skyway steel cantilevers. These measurements were compared to GPS measurements taken July 14th of OBG lifts 11 and 12E/W with the District 4 surveyors.
- Surveyed the lower side face of the W2W west deviation saddle and the south side face of the jacking saddle with the assistance of Roman Granados. This was done in order to locate the midpoint between the two saddles for surveying the first cable strand sag at this location.
- Attended a meeting at 2:00pm with ABF and Caltrans personnel regarding the potential transfer of the Hinge K concrete section work to ABF.

