



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 219 Const Calendar Day: 791 Date: 08-Nov-2011 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 60

Precipitation None Condition Clear

Working Day If no, explain:

Diary:

Dispute

Work description.

ABF Crews activities:

- 1- The crews continued working At Pier W2 with respect to some of the following submittals
- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".

ACTIVITIES:

1. The ABF crews covered the top of the Jacking saddle with UHMW (Ultra-High-Molecular-Weight) Polyethylene sheets in order to prevent any damage to the PWS in any case it touches the top of the Jacking Saddle.
2. ABF crews set up a catwalk roller bracket close to the East side of the South deviation saddle.
3. The ABF crew cleaned the Hinge-K frame from any grout.
4. The selected attached pictures show the detail of the performed activities.

ABF crews involved in installing the UHMW Polyethylene sheets:

- Jerry Kubala
- Rigovertto Garcia
- Filex Melgar

Hinge-K cleaning:

- Luis Diaz

04-0120F4	Bid Item: 051	0-000-000.051	ERECT STRUCTURAL STEEL (BRIDGE)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 219 **Date:** 08-Nov-2011 **Tuesday**

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	3.50	0.00	0.00	3.50		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002243	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0010583						No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle					
AMERICAN BRIDGE/FLUOR, A JV								

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 219

Date: 08-Nov-2011 Tuesday

