



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:38 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 222 Const Calendar Day: 794 Date: 11-Nov-2011 Friday
Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 11:00 am Break: Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 60
Precipitation None Condition Rainy

Working Day If no, explain:

Diary:

Dispute

Work description.

ABF Crews activities:

- 1- The crews continued working At Pier W2 with respect to some of the following submittals
- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".

ACTIVITIES:

1. The Floating arms are made up two recangular hollow steel sections, in which the inside one is pushed out by the hydraulic jack system. The support s of the hydraulic jack system at one end is located on the outside section and the other end located on the inside section. The support for the inside section was fabricated short and no connection was possible. The ABF crew extended the support by welding the steel plate pieces and reinforced it with welding stiffeners. A hydraulic jack holding support also is welded to the outside steel section. The attached pictures show the detail of the work.
2. ABF crews who were making forms for pouring counter weight concrete of the SAS deck covered the forms by plywood because of the rain.
3. The selected attached pictures show the detail of the performed activities.

NOTE: The ABF crews activities stopped at 11AM because of the rain.

ABF crews involved in assembly of the floating arms:

- Jerry Kubala
- Filex Melgar
- Rigoerto Garcia
- Scott Ross (Crane Op.)

Welding:

- Ian Murphy
- Rick Clayborn



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 222 **Date:** 11-Nov-2011 **Friday**

Concrete Forms:
-Guillermo Limon
-Jose Avalos

Equipments:
-Crane TERX RT160 (ABF002154)
- Lincoln Welding Machine (ABF00074)

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	EARL CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000074	WELDER, LINCOLN 500-549 AMP DSL/TOW					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 222

Date: 11-Nov-2011

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 222

Date: 11-Nov-2011

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 222

Date: 11-Nov-2011

Friday

