



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:36 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 225 Const Calendar Day: 799 Date: 16-Nov-2011 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 68
Precipitation None Condition Partly Cloudy

Working Day If no, explain:

Diary:

Dispute

Work description.

ABF Crews activities:

- 1- The crews continued working At Pier W2 with respect to some of the following submittals
- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".

ACTIVITIES:

1. After checking the Transfer Arm base plate layout by the ABF engineer, Mr. Levi Gatsos, it was found that the drawings were incorrect but the base plate layouts are correct. Then the ABF crews continued completing the South side Transfer Arm except the hydraulic jack which rotates the tip of the Transfer Arm and completed bolting of the brackets.
2. The ABF crews drilled the new holes for the bracket of the counterweight of the Primary Hauling system. The Bracket is shifted to the south by 965mm. The depth of the holes were measured by the ABF engineer, Mr. Levi Gatsos, and after his check for the depth adequacy the expandable HILTI anchors were pushed into the holes by the hammer.
3. The ABF crews put in place the pr-fabricated deck which connects the North catwalk to the scaffolding of the North deviation saddle.
4. The ABF crew completed the forms around the base plates of the North Transfer Arm brackets which makes possible grouting under the base plates.
5. The selected attached pictures show the detail of the performed activities.

ABF crews involved in assembly of the South side Transfer Arm:

- Jerry Kubala
- Filex Melgar
- Rigovertto Garcia
- Scott Ross (Crane Op.)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 225 **Date:** 16-Nov-2011 **Wednesday**

-Enrique Robles
-Andrew Meade
- Jonathan Canites

Surveyors:
-James Allen
-Stephen Smith

Forms:
Froylan Ruis

Equipments:
-Crane TERX RT160 (ABF002154)

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	APP	STEPHEN SMITH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	OTH	JAMES ALLEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0320406							No	<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton	3.00	0.00	0.00	0.00		No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 225

Date: 16-Nov-2011

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 225

Date: 16-Nov-2011

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 225

Date: 16-Nov-2011

Wednesday

