



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:15 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 181 Const Calendar Day: 811 Date: 28-Nov-2011 Monday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Cable Prep Work

Work near the Tower saddle to prepare for PWS hauling:

- Tony Costa's crew was working near the Tower saddle for the entire shift.
- They were running a test piece of strand along the rollers to check to make sure they are working properly. They ran the test strand over the top of the Tower saddle (see attached photos).

Jacking frame:

There was no work on the weld repair of the jacking frame today.

Office work:

- From 08:00 until 08:45, I attended the weekly RE update meeting. An update was given by the lead of each portion of the work.
- I continued the review of ABF Submittal 2447R01, "Main Cable Strand (PWS) Erection Plan" and Submittal 2312R00, "Primary PWS Hauling System".

04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	0.00	0.00	8.00	Elevator Operator	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	Favco Crane Operator	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 181

Date: 28-Nov-2011

Monday



Test strand in rollers above the Tower saddle



Test strand in rollers above the Tower saddle



Test strand in rollers above the Tower saddle