



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 449 Const Calendar Day: 814 Date: 01-Dec-2011 Thursday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60
 Precipitation 0.00" Condition Partly overcast to sunny w/high winds

Working Day If no, explain:

Diary:

Dispute

Work description.

- Attended weekly cable staff meeting at 7:00am where the main topic/focus was the surveying of the first cable strand.
- Attended weekly SAS Safety Tailgate meeting at 8:00am.
- Discussed in more details the surveying of the first cable strand with Roman Granados, Rick Erskine, Brian Boal, and Jim Reid.
- Reviewed and discussed the theoretical northings, eastings, and elevations of the first cable strand with Jim Reid.
- Checked to see if the Hinge K pipe beams were ready for surveying/scanning. The Hinge K pipe beam protective covers and working scaffolds were still over the end points to be surveyed.
- Resumed preparing for the first cable strand survey regarding additional calculations, surveying additional points, and contingency plans for the operation regarding the schedule of certain personnel.

Attachment



Hinge K pipe beam covers along the E-Line and working scaffolds impeding the survey that needs to be done.



Coiling for the primary hauling cable on a larger spool looking east along the E-Line OBG

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 449

Date: 01-Dec-2011

Thursday



Hinge K pipe beam covers along the W-Line and working scaffolds impeding the survey that needs to be done.



ABF ironworkers coiling the primary hauling cable on a larger spool.