



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:25 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 237 Const Calendar Day: 818 Date: 05-Dec-2011 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 60

Precipitation None Condition Scattered Clouds

Working Day If no, explain:

Diary:

Dispute

Work description.

ABF Crews activities:



1- The crews continued working At Pier W2 with respect to some of the following submittals

- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".

ACTIVITIES:

1. Plate with Detail No. 10 shown on sheets No. DE419HT and DE419IT of the submittal ABF-SUB-002447R01 was replaced with a much stronger plate by the ABF crews.
2. The PWS clamp as shown in Detail 11 on sheet No. DE419IT of the submittal ABF-SUB-002447R01 is being replaced by a more reliable clamp in which the inside surface is covered by high density plastic material as shown in the picture.
3. The ABF crews installed an additional arm to the Transfer Arm at the South side of pier W2 as shown in the pictures. A limit switch sensor will be installed on this arm to limit the excessive movement of the Floating Arm.
4. The ABF crews continued painting of the added steel sections to the Secondary Hauling System and unpainted surfaces. The crews also painted the Hinge-K anchor rod plates, the perimeter of the anchor rods were filled by caulking before.
5. The selected attached pictures show the detail of the performed activities.

ABF crews involved in pier W2 activities:

- Jerry Kubala
- Rigoerto Garcia
- Joseph Stone
- Jonathan Canites
- Ryan Nash
- Kevin Alger (Crane Op.)
- Frolan Ruiz
- Jose Prado



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 237 **Date:** 05-Dec-2011 **Monday**

Painting:
 -Javier Alcala
 -Jorge Flores
 -Manuel Berrios
 -Francisco Serrano
 -Leo Ruiz

Equipments:
 -Forklift GRADALL

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Remarks	Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total		
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
		FRANCISCO SERRANO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
		LEO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		MANUEL BERRIOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
		JORGE FLORES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	Dispute
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0340406			1.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle
 AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 237

Date: 05-Dec-2011

Monday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 237

Date: 05-Dec-2011

Monday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 237

Date: 05-Dec-2011

Monday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 237

Date: 05-Dec-2011

Monday

