



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 244 Const Calendar Day: 827 Date: 14-Dec-2011 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 56

Precipitation None Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

ABF Crews activities:

- 1- The crews continued working At Pier W2 with respect to some of the following submittals
- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".
- ABF-SUB-002312R00, "Cable Erection Plan-Primary PWS Hauling System".

ACTIVITIES:

1. Increasing the weight of the counterweight, the final position of the bottom of the counterweight to the base foundation is about 11 feet; the sag in the hauling wire rope between the sheaves of the catwalk frames is minimized. The Primary Hauling rope was tested; at one location on the North main span catwalk, the hauling rope jumped off from the pulley and after correction by the ABF crews was tested again with full speed. The swifts and the hauling arms are brought to the job site for installation in position.
2. The ABF crews set up the E-line scaffolding at the Hinges -K in position and the painters started painting the Macalloy rod bearing plates.
3. The Painters finished two paint coatings at the deviation saddles and painted scattered saddle surface areas in which the galvanized coating was damaged, the repair is completed. A few pictures show these locations. Numerous inspections on the quality of the paint and locations were performed.
4. The ABF crews set up the W-line scaffolding at the Hinges -K in position and made it ready for painters to paint the Macalloy rod bearing plates.
5. The selected attached pictures show the detail of the performed activities.

ABF crews involved in pier W2 activities:

- Jerry Kubala
- Rigoverto Garcia
- Joseph Stone
- Ryan Nash
- Scott Ross (Crane Op.)

Painting:



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 244 **Date:** 14-Dec-2011 **Wednesday**

-Jorge Flores
 -Martin Zavala
 -Manuel Berrios

Equipment:
 -Crane TEREX RT 160 (ABF-002154)

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
		MANUEL BERRIOS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
		MARTIN ZAVALA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
		JORGE FLORES	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	1.50	1.50	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	1.50	1.50	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	1.50	1.50	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	1.50	1.50	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	1.50	1.50	0.00	3.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton	1.50	1.50	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle
 AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 244

Date: 14-Dec-2011

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 244

Date: 14-Dec-2011

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 244

Date: 14-Dec-2011

Wednesday

