



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 247 Const Calendar Day: 829 Date: 16-Dec-2011 Friday
 Inspector Name: Altamirano, Victor Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Clear, Windy

Working Day If no, explain:

<p>Diary:</p> <p>Work description.</p> <p>Inspector(s): Victor Altamirano Date: 121611 Location: SAS Weather: Partly cloudy / 50 degrees Field Work The painters indicated that they completed applying the final coats on the east end saddle on the W-Line and Tower saddles. I did a visual inspection and found that a small area of paint damage on the metalized surface on the W-Line east saddle was not repaired. The painters addressed it and repaired the paint damage after I informed them. I did a visual inspection for paint damage in the tower, NDS, SDS and jacking saddles and observed no paint damage in the saddles where PWS bundles were to be placed. Issues addressed and resolved. Office Work I wrote my diary. Reviewed submittals related to PWS hauling. Workers 2 painters: Victor and Javier. V. Altamirano Work Hours 8 hours total.</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
---	--

