



SAS Superstructure

Location: 04-SF-80-13.2/13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 504 Const Calendar Day: 847 Date: 03-Jan-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
Foggy and cool	
<ul style="list-style-type: none"> •Email review •Received email from Eric Blue asking if he should re-flash the stamped shop plans with the expiration date on the stamp in Rev 10, or Rev 11. It was agreed that it should be Rev 10. •Hinge A Seismic Joint material arrived on-site this morning. •0900 hrs QA/QC meeting •1000 hrs Hinge K meeting •Bahjat (METS) asked for the TL-20's from Robert Mertz (METS) for Submittals 2550R19 – R23. •Bahjat to get responses to Submittals 2586R00 – R02. I reviewed these submittal throughout the afternoon. •Diary work •1530 hrs met with Bahjat. He will access Joe Lanz's laptop to get the WBA tracking spreadsheet for the channel assemblies. This is needed to continue reviewing of Submittals 2550R19 – R23. 	
Accrued 2 hours of overtime covering the Contractor's hours and documenting the days operations.	

04-0120F4	Bid Item: 056	E-L13-ALB.056	E Line Lift13 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L13-WEL.056	E Line Lift13 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L13-ALB.056	W Line Lift13 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L13-WEL.056	W Line Lift13 Weld
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 504 Date: 03-Jan-2012 Tuesday

04-0120F4	Bid Item: 056	X-L13-CBM.056	E-W Line Cross Over Lift13 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

