



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 245 Const Calendar Day: 848 Date: 04-Jan-2012 Wednesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 02-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day If no, explain:

Diary:	Dispute
CCO # 193	<input type="checkbox"/>
Contractor is working Skyway Bikepath Expansion Joint Plate Replacement, at hinge B. They remove top plate and cut wedge plate.	
Safety: I observed two ironworkers performing grinding operation standing in between bike path expansion joint on a mechanical pipe without a traveler underneath. I asked to stopped the work immediately and provide a traveler before they can continue. They provide a traveler and continue work. I notify Caltrans Senoir Bridge Engineer Rob Kobal and ABF Engineer Andre Markarian.	
Contractor placed down trench plate between Skyway and OTD eapansion joint on the East bound.	
CCO # 193	<input type="checkbox"/>
Certify Coating continued to working at hinge D, they primed yesterday and ready for finish coating today.	
CCO # 193	<input type="checkbox"/>
On the North-West side of bike path panel at hinge D, the finish coating was very light, I asked contractor to solvent clean and apply full finish coat as per contract specs. Foreman agreed to charge 2 hours extra work only for labor (one painter) because they were already in the area performing contract work.	

04-0120F4	Bid Item: 058	E-L10-BPB.058	E Line Lift 10 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L10-BPS.058	E Line Lift 10 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L11-BPB.058	E Line Lift 11 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L01-BPB.058	E Line Lift 01 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 245

Date: 04-Jan-2012

Wednesday

04-0120F4	Bid Item: 058	E-L03-BPB.058	E Line Lift 03 Bike Path Beam	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 058	E-L03-BPS.058	E Line Lift 03 Bike Path Segment	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 058	E-L05-BPB.058	E Line Lift 05 Bike Path Beam	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 058	E-L05-BPS.058	E Line Lift 05 Bike Path Segment	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 058	E-L06-BPB.058	E Line Lift 06 Bike Path Beam	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 058	E-L07-BPB.058	E Line Lift 07 Bike Path Beam	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 058	E-L07-BPB.058	E Line Lift 07 Bike Path Beam	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 058	E-L09-BPB.058	E Line Lift 09 Bike Path Beam	AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 245

Date: 04-Jan-2012

Wednesday

04-0120F4	Bid Item: 058	E-L09-BPS.058	E Line Lift 09 Bike Path Segment
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 058	E-L09-BPS.058	E Line Lift 09 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 069	0-000-000.069	ERECT SUSPENDER SYSTEM
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 245

Date: 04-Jan-2012

Wednesday

04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 077	X-L12-CBM.077	E-W Line Cross Over Lift 12 Cross Beam Clean and paint structural steel	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel	CERTIFIED COATINGS COMPANY
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel	AMERICAN BRIDGE/FLUOR, A JV
04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel	CERTIFIED COATINGS COMPANY

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 245

Date: 04-Jan-2012

Wednesday

04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV			
CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV			
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
CERTIFIED COATINGS COMPANY			
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
AMERICAN BRIDGE/FLUOR, A JV			
CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV			
CCO-177	Bid Item: 001	0-SMP-ALS.177	Skyway Overhead Sign Structure Missing Part
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 245 Date: 04-Jan-2012 Wednesday

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker		CHRIS HOWARD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002351	FORKLIFT, HYSTER 12,000 lb	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002307	FORKLIFT, CAT TH560B 10,000 LBS	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002131	FORK LIFT TRUCKS	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
CCO-178	Bid Item: 001	0-TCO-ALS.178	Skyway Bikepath Traveler Completion Work					
CERTIFIED COATINGS COMPANY								
CCO-178	Bid Item: 001	0-TCO-ALS.178	Skyway Bikepath Traveler Completion Work					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERT MARTELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000073	WELDER, LINCOLN 500-549 AMP DSL/TOW	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
CCO-179	Bid Item: 001	0-SBM-ALS.179	Skyway Bikepath/Railing Modifications					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-186	Bid Item: 001	0-BSI-ALS.186	Bikepath Stud Issue					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-193	Bid Item: 001	0-BEJ-000.193	Skyway Bikepath Exp. Joint					
CERTIFIED COATINGS COMPANY								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	MARK MACKY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 245 **Date:** 04-Jan-2012 **Wednesday**

Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
---------	-----	---------------	------	------	------	------	--------------------------

CCO-193 Bid Item: 001 0-BEJ-000.193 Skyway Bikepath Exp. Joint
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	<input type="checkbox"/>
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JASON COLLINS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

