



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 207 Const Calendar Day: 853 Date: 09-Jan-2012 Monday  
 Inspector Name: Wright, Doug Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 AM 06:30 PM Break: 00:30 Over Time: 03:00  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Cable Hauling**

Strand #2 was being installed at the Tower saddle today, and strand #3 was hauled.

CJ Biskner's crews were working near the Tower saddle for the entire shift. Tony Costa's crew was offloading material from barges (the labor for Tony's crew is not listed in this diary).

The following is a summary of the activities near the Tower saddle from today:

- From 07:00 until 07:15, the crews had their weekly safety meeting.
- At 07:20, strand #2 forming was started on the South trough with the inserting of knife plates.
- From 08:10 until 08:20, strand #2 was floated on the North main-span.
- From 08:20 until 08:30, strand #2 was floated out of the Tower rollers with chain-falls.
- At 08:30, the strand former was installed on strand #2 - South trough.
- From 08:30 until 11:30, they were working at the South trough to get the strand former to move smoothly while maintaining the shape of the strand. They were having some issues since the strand has some twist. They added chain-falls and other attachments to help resist the strand from twisting in the area to be installed.
- At 09:50, hauling of strand #3 was started.
- At 10:20, the hauling frame passed across the North side of the Tower saddle.
- At 10:30, strand #2 forming was started on the North trough with the inserting of knife plates.
- From 10:30 until the end of the shift, the crews working on the North trough had some issues maintaining the shape of the strand.
- At 13:00, installation of strand #2 in the South trough was started (see attached photo).
- At 15:20, the hauling frame passed across the South side of the Tower saddle.
- At 16:10, the hauling of strand #3 was completed. See note below.
- At the end of the shift at 17:30, progress on the installation in the South trough was about 2m, and installation on the North trough had not yet started.

\*\*\*\*\*

**Office work:**

After the end of the field shift, I spoke with Bob Brignano, and he mentioned some of the work done at the East end on the Tower areas of strand #3. They roughly formed the strand into square shape, and added square sleeves to hold the shape. However, he stressed that it is a rough shape only, and there are some crossing wires between square sleeves. The forming will still need to be done properly prior to installing strand #3 in the Tower saddles.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5  
 AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 207

Date: 09-Jan-2012

Monday

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE MULATO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Attachment**



Start of installation of strand #2 in South trough