



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:13 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 509 Const Calendar Day: 854 Date: 10-Jan-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
Clear and cool	
<ul style="list-style-type: none"> •Email review •Field visit to take a look at the delivered Hinge A Expansion Joint material. On the Certificate of Compliance that accompanied the material it stated that 28 Support Plates, 28 Deck Plates, and 28 Channel Assemblies were delivered. However, I confirmed that 14 Deck Plates and 14 Support Plates were delivered. These pieces are for Hinge AW. I met with Barbara MacDowell to give her the Orange Tag for these pieces, but was informed that I had to fill out a CEM-4102 form describing the material delivered since the C.O.O. did not back up the delivery quantities. This was done but I need a signature from Bill Casey. •Site visit to observe the Hinge K block outs. While in the field I discussed the survey points and concerns he has with the Tie-Down locations. •Discuss work plan with, and for, Michael Cheng; intern for MTC and Caltrans. •Met with Bill Howe regarding Hinge K fabrication at XKT on Mare Island. •Review RFI 2691 – WBA Seal Weld Removal on the Hinge A Channel Assemblies •Review RFI 2692 – WBA Support Plate Flatness Tolerance Change. 	
I accrued 2 hours of overtime covering the Contractor's hours and documenting the day's operations.	

04-0120F4	Bid Item: 056	E-L13-ALB.056	E Line Lift13 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L13-WEL.056	E Line Lift13 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L13-ALB.056	W Line Lift13 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 509 Date: 10-Jan-2012 Tuesday

04-0120F4	Bid Item: 056	W-L13-WEL.056	W Line Lift13 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L13-CBM.056	E-W Line Cross Over Lift13 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

