



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 273 Const Calendar Day: 861 Date: 17-Jan-2012 Tuesday
 Inspector Name: Mofor, Sebastian Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 15-Oct-13 Status: Approved

Weather

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day If no, explain:

Diary:	Dispute
CCO # 192	<input type="checkbox"/>
Contractor continued to removed divider rails on the OTD to modify and match Skyway as per CCO 192. The divider rails are stacked together and ready to be shipped out.	
CCO # 193	<input type="checkbox"/>
The crew working on CCO 192 moved to hinge A and started working on bike path expansion joint modification by erecting scaffold for hinge A work.	

04-0120F4	Bid Item: 058	E-L10-BPB.058	E Line Lift 10 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L11-BPB.058	E Line Lift 11 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L01-BPB.058	E Line Lift 01 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L03-BPB.058	E Line Lift 03 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L03-BPS.058	E Line Lift 03 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L05-BPB.058	E Line Lift 05 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 273

Date: 17-Jan-2012 Tuesday

04-0120F4	Bid Item: 058	E-L05-BPS.058	E Line Lift 05 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L06-BPB.058	E Line Lift 06 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L07-BPB.058	E Line Lift 07 Bike Path Beam
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 058	E-L07-BPB.058	E Line Lift 07 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L09-BPB.058	E Line Lift 09 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L09-BPS.058	E Line Lift 09 Bike Path Segment
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 058	E-L09-BPS.058	E Line Lift 09 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 069	0-000-000.069	ERECT SUSPENDER SYSTEM
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 273

Date: 17-Jan-2012

Tuesday

04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 273

Date: 17-Jan-2012 Tuesday

04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L12-CBM.077	E-W Line Cross Over Lift 12 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 273 Date: 17-Jan-2012 Tuesday

04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting					
CERTIFIED COATINGS COMPANY								
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-177	Bid Item: 001	0-SMP-ALS.177	Skyway Overhead Sign Structure Missing Part					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-186	Bid Item: 001	0-BSI-ALS.186	Bikepath Stud Issue					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-192	Bid Item: 001	0-DRM-000.192	OTD Divider Rail Modification					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT MARTELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 273 **Date:** 17-Jan-2012 **Tuesday**

Operator	JNM	JOHN GAGNON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JASON COLLINS	8.00	0.00	0.00	8.00	<input type="checkbox"/>

CCO-193 Bid Item: 001 0-BEJ-000.193 Skyway Bikepath Exp. Joint
CERTIFIED COATINGS COMPANY

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	MARK MACKY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	Rental Company	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								
AC256	825 COMPRESSOR	No	0.00	0.00	0.00	0.00		<input type="checkbox"/>