



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:11 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 515 Const Calendar Day: 862 Date: 18-Jan-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
Cloudy and cool	
<ul style="list-style-type: none"> •Email review •Review Submittal 2598 – Hinge K Tie-down •Eric Blue (ABF) informed me that he finished the Self Consolidating Concrete demonstration pour drawings and wanted me to come over to take a look. By the end of the day I was unable to come over. I will go see it tomorrow. •Site visit to confirm material delivery of Hinge AW Deck Plates and Support Plates. I already got the orange and blue tags, but I wanted to check the ID numbers to confirm. •Discussed with Fintan Shanlay (METS) the tagging of the delivered material and what to expect on the next shipment from Watson Bowman set for delivery next week. •1400 hrs Hinge K meeting. After the meeting I reviewed the meeting minutes and prepared for what was needed for tomorrow. 	
I accrued 2 hours of overtime covering the Contractor's hours and documenting the day's operations.	

04-0120F4	Bid Item: 056	E-L13-ALB.056	E Line Lift13 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L13-WEL.056	E Line Lift13 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L13-ALB.056	W Line Lift13 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L13-WEL.056	W Line Lift13 Weld
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Wilcox, Jason **Diary #:** 515 **Date:** 18-Jan-2012 **Wednesday**

04-0120F4	Bid Item: 056	X-L13-CBM.056	E-W Line Cross Over Lift13 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

