



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 267 Const Calendar Day: 864 Date: 20-Jan-2012 Friday  
 Inspector Name: Altamirano, Victor Title: Transportation Engineer  
 Inspection Type:  
 Shift Hours: Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:** Dispute

**Work description.**

Inspector: Victor Altamirano (8 hours total)  
 Date: 012012  
 Weather: Cloudy, sprinkling, and about 43 degrees.  
 Field Work:  
 Jerry's crew was working on the installation of PWS # 5; about 80% was already installed by about 0745.  
 A worker was working on the transfer of strand # 6 from secondary to primary. Jimmy's crew was also installing the same stand on the NDS and about 40% was installed. Hauling of strand #6 resumed after the PWS was connected to the primary hauling system. Blue restraint system at temporary post at W5 on NDS was not operating. ABF was there assisting in the work to have the system working again. By about 11am, work ended at the west loop due to weather.  
 Note that the foreman J. Benninghov came in late at about 10am.  
 Office Work:  
 I wrote my diary.  
 Reviewed Cable related submittals.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-006.067 Install & Adjust PWS 6-10  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN EVANCHIK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>

---

***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4    **Inspector Name** Altamirano, Victor    **Diary #:** 267    **Date:** 20-Jan-2012    **Friday**

---

