



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 006 Const Calendar Day: 865 Date: 21-Jan-2012 Saturday

Inspector Name: Boal, Brian Title: Sr. Bridge Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 22-Feb-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

| | | | |
|---------------|------|-------|-----------|
| Temperature | 7 AM | 12 PM | 4 PM |
| Precipitation | | | Condition |

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

WEEKLY DIARY - WEEK OF 08 JAN 2012
 Job Stamp STATE OF CALIFORNIA
 04-0120F4 DEPARTMENT OF TRANSPORTATION
 04-SF-80-8.2/8.7 DAILY REPORT Week of 08 JAN 2012
 SFOBB - SAS Brian Boal
 Construction Manager, Cable system

Sunday

Monday

Office – misc admin, process submittals, timesheets, overtime schedule and approve
 Field
 ABF 10 hours shift work installing strand
 Meetings
 Staff,
 ABF managers' mtng
 Internal management
 Hours 0700 to 1830 = 11 hours
 3 hours OT

Tuesday

Office

Field

General inspection and direction during contractor schedule 10 hour shift
 Drove to sacramento arrive 0700 with wire samples to be tested for effect of damage and splice qualification samples
 Meeting at tower top after shift to debate quality issues with ABF
 4 hour OT setting strand 2 to strand 1, measure and adjust
 Meetings

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Boal, Brian

Diary #: 006

Date: 21-Jan-2012

Saturday

Hours 0530 to 2000 = 14 hours
6 hours OT

Wednesday

Office

Misc admin

Field

setting strand 2 to strand 1. Measure and adjust

Meetings

CAT meeting and field visit 1530 to 2030

Total OT 5 hours

Thursday

Field

3 hours OT setting strand 2 to strand 1 measure and adjust.

Friday

Field

Catch up submittals RFI, meeting in field after work to review field issues with staff and ABF

Work 0630 to 22:30 = 15.5 hours

7.5 hours OT

Saturday
