



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 518 Const Calendar Day: 867 Date: 23-Jan-2012 Monday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Light Rain

Working Day [checked] If no, explain:

Diary:
General Comments
Sporadic showers and cool
•Email review
•0800 hrs SAS Staff meeting
•Final review of CCO 153 documents given to me by Joe Garcia. All information was the same from the sketches to the new project drawings.
•Discuss with Karen Wang what needed to included in responding to Submittals 2574 (Deflection Monitoring Plan), 2598 (Hinge KW Stressing Plan), and 2595 (Hinge K Tie-down Beam and Micro Pile Foundation).
•Generate responses to Submittal 2595 and 2598.
•Confirmed with James Duxbury that we will get a response to RFI-2698 from TY Lin today. He said it was coming through today.
I accrued 2 hours of overtime today covering the Contractor's hours and documenting the activities of the day.

Table with 4 rows of bid items: 04-0120F4 Bid Item: 056 E-L13-ALB.056 E Line Lift13 Align & Bolt; AMERICAN BRIDGE/FLUOR, A JV; 04-0120F4 Bid Item: 056 E-L13-WEL.056 E Line Lift13 Weld; AMERICAN BRIDGE/FLUOR, A JV; 04-0120F4 Bid Item: 056 W-L13-ALB.056 W Line Lift13 Align & Bolt; AMERICAN BRIDGE/FLUOR, A JV; 04-0120F4 Bid Item: 056 W-L13-WEL.056 W Line Lift13 Weld; AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 518 Date: 23-Jan-2012 Monday

04-0120F4	Bid Item: 056	X-L13-CBM.056	E-W Line Cross Over Lift13 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

