



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 275 Const Calendar Day: 875 Date: 31-Jan-2012 Tuesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM Below 40 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition SUNNY

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

Inspector: Victor Altamirano (13 hours total including 5 hours overtime)

Date: 013112

Weather: Cloudy and about 49 degrees.

Field Work:

Strand # 17 continues being hauled and strand # 16 was installed in all saddles at the west end. No issues observed on the post-installation of strand # 16. Workers were removing tape from the same strand on the SDS and by 0856, workers were prepping to float strand # 17 from the leading roller on catwalk at north and south.

Strand # 17 completed hauling by 0841.

0946 : Workers started forming and finished by 1030. Workers were removing twist and started forming strand # 17 at SDS and at jacking saddle. By 1740 strand # 18 completed hauling. Workers started installing the upper half of the divider plates on all saddles on the west end in preparation to installing the next strand(s).

Office Work:

I wrote my diary.

I filled out PWS checklist forms.

Refer to Abbas Iranmanesh for workers names / hours.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Lists 13 workers including Matthew Holt, Jonathon Biskner, Lonny Candelaria, Paul Mata, Michael Draper, Michael Portillo, Tony Miranda, Ryan Evanchik, James Benninghove, Ryan Nash, Jerry Kubala, and Rigoerto Garcia.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 275 Date: 31-Jan-2012 Tuesday

Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	0.00	0.00	0.00	0.00	<input type="checkbox"/>

