



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 276 Const Calendar Day: 876 Date: 01-Feb-2012 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM Below 40 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition SUNNY

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

Inspector: Victor Altamirano (9 hours total including 1 hour overtime)

Date: 020112

Weather: Foggy and about 49 degrees.

Field Work:

Strand # 19 started hauling today and it was at the north transfer arm on the west end at about 0820.

Strand # 18 was floated on the side spans and it was installed at the jacking saddle. The circumferential mark was about 200mm north of the centerline of the jacking saddle. Workers were forming strand # 18 and completed about 95% at the SDS and 100% at the NDS. Tape was removed from strand # 12 that is in the trough before installing strand # 18. By 1030, strand # 19 had completed hauling.

Workers completed installing PWS # 18 at SDS and about 50% installed at NDS. I observed that the top wire rolls in. It appears that the tape that workers maintain on the strand causes the corner wire to roll sometime during the installation process.

Workers working on installing PWS clamp / floating arm on strand # 19 on the SDS. By 1154, strand # 18 was completely installed. Strand # 19 had not been floated as of 1147 and by 1400 strand # 20 started hauling.

Office Work:

I wrote my diary.

I filled out PWS checklist forms.

Refer to Abbas Iranmanesh for workers hours / names.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL MATA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Altamirano, Victor    Diary #: 276    Date: 01-Feb-2012    Wednesday

---

Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	0.00	0.00	0.00	0.00	<input type="checkbox"/>

