



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 271 Const Calendar Day: 883 Date: 08-Feb-2012 Wednesday  
 Inspector Name: Bradd, David Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:** Dispute  
**Work description.**  
 The contractor worked on Strand #29 during the time I was in the field.

04-0120F4	Bid Item: 067	C-PWS-021.067	Install & Adjust PWS 21-25
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-026.067	Install & Adjust PWS 26-30
AMERICAN BRIDGE/FLUOR, A JV			

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:** Dispute

**General Comments** **067** C-PWS-026.067

Note: for labor see Laraine Woo's diary.

06:30 Ar office. Worked on documentation. Conversation with Roman Grenados about the day's work.

07:00 Ar jobsite.

Fd Holt crew installing Strand #29 at jacking saddle, work almost complete.

Fd Benninghove crew installing Strand #29 at north deviation saddle.

Fd Kubala crew installing Strand #29 at south deviation saddle. Benninghove himself moves to south deviation saddle to assist Kublala crew.

08:25 Work continues. Return to the office to continue documentation. Refined work on tomorrow's safety presentation. Finished the day working on documentation.

17:30 End of work day.