



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 472 Const Calendar Day: 883 Date: 08-Feb-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 04:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on the South saddle . They had to work on PWS # 29 , 30 , & 31 . They started at 7:30 AM.

Obra , Carlos , Jack , Jeffery , Jose , & Julian started to form # 29 PWS at 7:30 AM. They were done at 10:35 AM. They started to install PWS # 29 at 10:40 AM. Crews were done at 4:00 PM. Crews had to work on the repair for PWS # 28 while installing for cross wire .

After that , crews had to work on PWS # 30 . They started to form at 4:30 PM. Crews were done installing PWS # 30 at 6:50 PM.

Adjusting crews had to work on PWS # 20 , # 25 , # 27 , & 28 . Anthony , Augie , Casey , Hayes , Jacob , & Kevin started at 7:30 AM.

Alex & I had to work on PWS # 20 , 21 , 25 , 26 , 27 , & 27 sag measurements . We started on the North side span at 5:20 AM. We were done at 6:00 AM.

After that , we started on the South side span at 6;10 AM. Were done at 6:30 AM. John & I had to work on the West loop . We had to work on PWS # 27 & 28 . We were done at 7:00 AM. I had to work with Matt on the West loop data . I was done at 8:00 AM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Lists labor details for various workers including Kevin Ratcliff, Hayes Batiste, Jacob Meche, Casey Lux, Augie Solis, Anthony Costa, Obra Paulk, Julient Poulk, Jose Alfaro, Jeffery Stewart, Jack Hunter, and Carlos Bustamante.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 472

Date: 08-Feb-2012 **Wednesday**

