



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:49 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 009 Const Calendar Day: 886 Date: 11-Feb-2012 Saturday

Inspector Name: Boal, Brian Title: Sr. Bridge Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 22-Feb-12 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day  If no, explain:

Diary:

Dispute

PWS Cable System

Job Stamp STATE OF CALIFORNIA  
04-0120F4 DEPARTMENT OF TRANSPORTATION  
04-SF-80-8.2/8.7 DAILY REPORT Week of 05 FEB 2012  
SFOBB - SAS Brian Boal  
Construction Manager, Cable system

Sunday  
Office  
Catch up e-mail and diaries  
Forward information on strand 20 at tower.

Field:  
Observe remove and reinstall strand 20 at tower per my direction Friday.  
Checked quality of installation at west loop and east end.

Hours 0800 – 1630 = 8 hours OT

Monday  
Office  
Set up new computer and transfer files  
e-mail, submittals, RFI.  
Meetings  
0800 Casey general staff  
0900 joint management (abf/ct)  
Field  
1130-1500  
Review slack wires in field with Warren and Karsten.  
ABF to provide labor crew to distribute slack into spans from top and bottom and if resulting sag is pronounced we will shorten by splicing.

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Boal, Brian

Diary #: 009

Date: 11-Feb-2012

Saturday

Tuesday

Office

Review backlog of RFI and Submittals.

Notified Kevin Smith that strand 90 will be replaced by a spare and that we need the cable formers installed. Strands getting crossed and confused.

Field

Arrive 0600-0800 to witness and assist cable sag measurements. (alex at winter training)

Supervise transfer of cable sag information between ABF and CT.

Very high wind. Unacceptable conditions for pulling slack wires

Meetings

OT

0600 – 1630 = 2hrs OT

Wednesday

Office

OSC IT came to address computer problems.

Review OT policy

Prepare for CAT meeting

Field

Arrive 0600-0800 to witness and assist cable sag measurements.

Supervise transfer of cable sag information between ABF and CT.

No crews available to work on slack wires.

Meetings

Casey senior staff

CAT – field trip and discussion of cable issues – see agenda and notes

End 19:00

OT

06:00 to 19:30 = 5 hours OT

Thursday

Office

Review new rfi for alt strand adjusters.

Review sag measurements and recording of same with Alex and discuss adjustments and staffing for early report time to complete by 0700

Field

Clearing slack wires into spans and securing onto strands

Meetings

Safety meeting 0800

1100-1230 Siesmic Peer Rreview meeting, report construction progress.

Friday

Office

Admin misc. OT review, memo to exceed limits. Approve timesheets and training requests.

---

**Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4

**Inspector Name:** Boal, Brian

**Diary #:** 009

**Date:** 11-Feb-2012 **Saturday**

---

CCO 135 – resolve plan discrepancy and add Force Acct. clause

Resolve rfi 2727 w/ DJV to specify jacking load in lieu of position for setting jacking saddle during l/t.

Field

Arrive 0630. CT sag measurements complete. ABF done about 0700. Discrepancy in sss remeasured.

Resolved. Agreed to CT measurement. Spoke with abf crew distributing slack wire into strands in mainspan. Cursory look is good. Matt Bruce and John Lyon to check in with them this morning.

Meetings – none  
time

---

Saturday

Office

Field

Meetings