



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 013 Const Calendar Day: 894 Date: 19-Feb-2012 Sunday

Inspector Name: Boal, Brian Title: Sr. Bridge Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 24-Feb-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

cable erection

Job Stamp STATE OF CALIFORNIA
04-0120F4 DEPARTMENT OF TRANSPORTATION
04-SF-80-8.2/8.7 DAILY REPORT Week of 19 FEB 2012
SFOBB - SAS Brian Boal
Construction Manager, Cable system

Sunday

Monday - holiday

Tuesday

Office

Timesheets, staff OT, review cable surveys, diaries

Meetings

DRB – invited at 0800, got agenda and presentation. Attend 1000 to 1300. Tour jobsite w Board and Don Ross to 1500

Mtng w ABF Kevin Smith and DJV Baker to discuss rfi 2727, how to set jacking saddle. Kevin and George need to resolve calc differences, then we determine what is necessary to provide for load criteria for jacking in lieu of dictating position. State, supported by DJV may have to direct some changes ie size of shims and bolts available and calibration of jacks.

0700-1930 = 12 hours

4 hours OT

Wednesday

Office

Try to enter diaries as daily or weekly PMIV docs.

Field

No work on slack wires in SSS.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Boal, Brian

Diary #: 013

Date: 19-Feb-2012 Sunday

Provide access to PIO and HQ PI tour

On-site safety tailgate

Discussed sitework with staff returning to office end of day (19:30)

Safety incident at W2 – Victor reports that MCM crane being moved snagged a support beam of our W2 platform and shook the structure. CALOSH on site witnessed.

Meetings

Senior staff meeting - diaries- discuss w staff most effective way to get diaries done and accessible, estimate how far behind each inspector is – get files moved from Xdrive to Qdrive.

Tailgate Safety meeting in field see sign in.

CAT – see separate meeting minutes. After meeting discussed revised procedure for jacking saddle during L/T.

Work 0700-1930 12 hours – 4 hours OT.

Thursday

Office

Draft and transmit directions for staff re diary formatting and submittal.

3 submittals

2 RFI

Field

Resolve dispute re: addressing the banking of strands in tower saddle troughs.

Meetings

0800 safety meeting – all staff tailgate – cranes and rigging.

0900 field diaries meeting w Roman, Bob, Alex. Best practice for getting info on file and useable.

1000 getting photos to April

Work 0700-1530 – no OT

Friday

Office

Admin misc

Process 2 submittals and RFI

Reschedule Winter training to accommodate IHI site visit.

Draft state letter

Field

Accompany TYL to field

Meetings

1100-1200 Baker TYL and KSmith ABF. Discuss resolving differential tension in suspenders due to cable bending and vertical curve by shimming and verification as built. Shimming of Jacking Saddle, crm for AAN submittals for hand strand installation

1300-1400 – on site operations mtng w/ ABF and field inspection crew.

Work 0700-1600 – NO OT

Saturday

