



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 128 Const Calendar Day: 896 Date: 21-Feb-2012 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 52 12 PM 67 4PM 60

Precipitation Condition Foggy (AM) & Sunny (PM)

Working Day [checked] If no, explain:

Diary:

Dispute

Cable Hauling

East End area

Tai-Lin Liu; Diary on 02/21/12, Friday – Foggy (AM) & Sunny (PM) (46 – 72 F)

- At 07:00 AM, arrived at office talked to Roman/Daryoush & checked e-mail.
- At field, hauling strand # 50 continued. At north side crew continued installing strand # 48, around 90% done. At south side, crew prepared installing strand # 48.
- At 07:45 AM, strand #48 installation completed by Fish & James.
- At 07:55 AM, strand #50 hauling completed. IRN Rob & Patrick came back from training school. And strand #52 was installed to swift at 08:30 AM.
- At 08:15 AM, strand #49 was floated out for strand installation.
- At 09:15 AM, crew connected strand #51 socket to hauling frame, at 09:16 strand #51 started hauling operation.
- At 09:25 AM, ABF Adam adjusted 5 strands at north saddle. And strand #49 socket was connected to anchor rod at 09:40 AM – checked dimensions.
- At 09:45 AM, crew installed first hex/torpedo clamps on strand # 51.
- At 09:55 AM, strand #49 installation was started. And installation completed at 11:25 AM. Strand #49 was floated at 11:30 AM; there was a wire crossing at the location next to saddle area for strand # 49. I told Fish to fix the problem, he told me he will fix the problem after lunch.
- Performed paper works at office and went back to bridge on 14:30 PM. Checked strand # 49 installation, ABF fixed the crossing wire problem.
- At 15:00 PM, crew completed strand #50 installation and at 15:15 PM crew released lower winch & clamps to floated out #50.
- Bob, Rob & Daryoush all in field, I came back to office to perform paper works at 16:30 PM. I left office at 1730 PM.
- Refer to Bob Brignano's Strand Operation Log Sheet for tracking the time for operation steps.
** OT = 2 hrs today, Labor's work hours are based on the info provided by all East End team members.

[checkbox]

04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and individual workers like JAMES WILKERSON, Jim Osburn, JOSE TORRES, RYAN OKU, SCOTT ROSS.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 128 **Date:** 21-Feb-2012 **Tuesday**

Operator	OTH	WILLIAM ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Mechanic	JNM	MICHAEL FORD	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Electrician	GEN	RON KNARR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	ROBERT MARTELL	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker		GREG WIEDER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker		PERGLTA JUN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker		CHRIS HOWARD	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	EDUARDO PADILLA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0010017						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0150583						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

