



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:26 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 458 Const Calendar Day: 896 Date: 21-Feb-2012 Tuesday

Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 04:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary: Dispute
Electrical Field work
One crew (Dave, JM) working at SP-8-equipments and w/w installations. One crew (Arnold, Christine, JB) working on Cable/conductors pull in CB-12 and 13- for lights and receptacles. -Clay supervising the work. Attend 9 a.m staff meeting, 11 a.m CCO-24 meeting and 1 p.m utility meeting-Worked two hours over time

04-0120F4 Bid Item: 105 E-L12-CWA.105 E Line Lift 12 Conduit, Wireways & Anchors/Supports Sas superstructure gir
BLEYCO, IN

Labor												Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks					
Contractor: BLEYCO, IN												
Electrician	JNM	JAY MICHEO	8.00	0.00	0.00	8.00						<input type="checkbox"/>
Electrician	JNM	Juaton(Jay) Boutte	8.00	0.00	0.00	8.00						<input type="checkbox"/>
Electrician	JNM	DAVE ALTOM	8.00	0.00	0.00	8.00						<input type="checkbox"/>
Electrician	JNM	CHRISTINE PETERSON	8.00	0.00	0.00	8.00						<input type="checkbox"/>
Electrician	FOR	CLAYTON YOUNGER	8.00	0.00	0.00	8.00						<input type="checkbox"/>
Electrician	JNM	Arnold Li	8.00	0.00	0.00	8.00						<input type="checkbox"/>

