



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 084 Const Calendar Day: 897 Date: 22-Feb-2012 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Dated: 2/22/12

Inspector: Victor Altamirano (12 hours total including 4 hours OT)

West End Operations:

- Strand # 54 was floated on the side spans (12:46)
- Strand adjusting jacks attached to stranded # 54.
- Installing strand # 54 at SDS.
- Incident occurred at West End when a crane struck and hit the wood platform (3pm). Refer to the 1st attachment for details.
- Attended Safety Meeting with Cable team.

Office Work:

Worked on Incident Report and Diaries.

Hours Worked:

Victor Altamirano - 12 hours total including 4 hours overtime.

Workers Hours - 12 hours total.

Workers names:

ABF Crews at the West loop:

- Jerry Kubala
- Joseph Stone
- Ryan Nash
- Jonathan Canites
- Rigovertto Garcia
- Ryan Evanchick
- Jim Benninghove
- Tony Miranda
- Mike Draper
- Mike Portillo
- Johnathon Biskner
- Matthew Holt
- Lonny Candelaria
- Andy Zhen



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 084 **Date:** 22-Feb-2012 **Wednesday**

-Pablo Ramirez -Dario Loza -Edvardo Jimenez Padilla

04-0120F4	Bid Item: 067	C-PWS-001.067	Install & Adjust PWS 1-5
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-PWS-011.067	Install & Adjust PWS 11-15
AMERICAN BRIDGE/FLUOR, A JV			

