



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 086 Const Calendar Day: 898 Date: 23-Feb-2012 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Dated: 2/23/2012

Inspector: Victor Altamirano (10 hours total including 2 hours OT)

West End Operations:

Observed wires exposed (near the NDS bottom side) in the area where tape was being provided to strands where chain falls are being used during strand installation and the chain occasionally rubs the tape until the wires are exposed. Spoke with ABF engineer and we agreed that ABF will provide layers of tape around strand and CT inspectors will inform ABF engineers if wires are exposed due to the chain fall links rubbing against the tape until it exposes the wires so that they can mitigate the issue. I informed the other CT inspectors about how to address the exposed wires to the Contractor. Strands in 6 locations at the west loop may require galvanizing paint repair after all 137 strands are installed. Issue was tracked and will be addressed.

Strand # 58 hauled at west end (2:12) and began hauling at the south side span about 3:05. PWS adjustment jacks were installed on strand # 57. Confirmed that there was no crosswires on strand # 57 at the SDS, NDS and J.S. after installation. Observed migrating wires. Acceptable.

Workers are installing temporary posts at the NDS (3:27 - 3:43) and erecting blue frames (3:30)

Meetings:

Attended safety meeting with Cable team.

Office Work:

Worked on Diaries.

ABF Crews involved at the West loop:

- Jerry Kubala
- Joseph Stone
- Ryan Nash
- Jonathan Canites
- Rigoerto Garcia
- Ryan Evanchick
- Jim Benninghove
- Tony Miranda
- Mike Draper
- Mike Portillo
- Matthew Holt
- Lonny Candelaria



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 086 **Date:** 23-Feb-2012 **Thursday**

-Andy Zhen
-Pablo Ramirez
-Dario Loza
-Edvardo Jimenez Padilla
-Kevin Alger (Crane Op. 1 hour)

Equipment:

-Crane Grove (ABF # 002363), 1 hour

Levi Gatos and Scott Smith were present.