



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 130 Const Calendar Day: 898 Date: 23-Feb-2012 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 09-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 51 12 PM 70 4PM 68

Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

East End – North Side area

Tai-Lin Liu; Diary on 02/23/12, Thursday – Sunny (44 – 71 F)

- At 07:00 AM, arrived at office checked e-mail, Bob's operation log sheet, and went to job site.
- At 07:15 AM, reached to East End area. Hauling strand # 56 continued, and completed at 0725 AM.
- At 07:20 AM, strand #54 socket connected to anchor rod. And strand (#54) installation started at the same time. Strand installation finished at 07:50 AM, took only 30 min to install the strand.
- At 08:15 AM, strand #55 floated out for north east saddle. At the same time, crew installed strand #58 into swift.
- At 0830 AM, crew connected strand # 57 socket to hauling frame. Strand # 56 has been floated at 0930 AM. After that, strand # 57 was started hauling at 0935 AM. At 1050 AM, strand #55 socket was connected to anchor rod. And strand # 57 hauling was finished at 1140 AM.
- At 1105 AM, started strand # 55 installation and ended at 1300 PM. Near Looker installed camera into hauling frame on hauling strand # 58. At 1200 PM, crew had break. And I went back office for lunch.
- At 1310 PM, strand #56 was floated out for east saddle at north side. And strand #58 socket connected to anchor rod at 1310 PM, strand hauling at 1325 PM and ended at 1550 PM. And strand # 56 socket connecting to anchor rod was done at 1435 PM.
- Eric performed strands adjustment on strand # 47 – 51 at north saddle at 1410 PM.
- Left field at 1530 PM, and went back office to perform paper work.
- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LANCE CARLSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	2.00	12.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 130 **Date:** 23-Feb-2012 **Thursday**

Ironworker	FOR	KEVIN KARBER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ANKUR SINGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ERIC BLUE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Engineer		ADAM ROEBUCK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEREMY PERALTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Electrician	GEN	RON KNART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0150583						No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 068 0-000-000.068 FURNISH SUSPENDER SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

