



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 535 Const Calendar Day: 898 Date: 23-Feb-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary: Dispute

CCO # 216

Clear and cool

- Site visit 0630 hrs. Micro pile testing is to happen today, so I went back to the office to attend the safety meeting and gather testing information.
- Email review
- Gather testing information
- 0800 hrs Safety Meeting
- Assist Marcos McManus with PMIV
- Field visit
- Proof testing of Micro piles happened today. They were able to test E1 – E10 for the Hinge KW Tie-Down. Manuel Reyes from Klohn Crippen Berger was present to witness the testing. He is the Geotechnical Engineer for KCB, who is the designer for American Bridge Fluor. Testing proceeded as required by the Post Tensioning Institute's Recommendation for Pre-Stressed Rock and Soil Anchors. Loading was increased incrementally from .25DL, to .5DL, to .75DL, to 1.0DL, to 1.20DL, and finally to 1.33DL where it was held for 10 minutes. Anchor head movements were observed at all increments. During the Creep Test process the maximum movement of .04" was never reached so all 10 of the piles tested were acceptable.
- I met with Chuck Kanapicki (ABF) and Nicolai Hvass (METS) regarding Submittals 2027R05 and 2027R06. Both submittals need to be updated and re-flashed over. This was agreed by all parties.

I accrued 2 hours of overtime covering the Contractor's hours and reviewing contract documents.

General Comments

Clear and cool

- Site visit 0630 hrs. Micro pile testing is to happen today, so I went back to the office to attend the safety meeting and gather testing information.
- Email review
- Gather testing information
- 0800 hrs Safety Meeting
- Assist Marcos McManus with PMIV
- Field visit
- I met with Chuck Kanapicki (ABF) and Nicolai Hvass (METS) regarding Submittals 2027R05 and 2027R06. Both submittals need to be updated and re-flashed over. This was agreed by all parties.

I accrued 2 hours of overtime covering the Contractor's hours and reviewing contract documents.

CCO-208	Bid Item: 001	0-HKC-000.208	Hinge K Coordination
HILLSIDE DRILLING INC.			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 535

Date: 23-Feb-2012 Thursday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: HILLSIDE DRILLING INC.								
Operator	JNM	Jason Steward	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	Todd Carr	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Juan Ambriz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Alfonso Alfaro	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer		Carlos Leyva	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-208 **Bid Item: 001** **0-HKC-000.208** **Hinge K Coordination**

AMERICAN BRIDGE/FLUOR, A JV

