



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 461 Const Calendar Day: 899 Date: 24-Feb-2012 Friday
Inspector Name: Patel, Sharad Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 06:30 am 04:00 pm Break: Over Time:

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Electrical Field work

Dave and JM working at SP-8-installation of W/W and equipments. christine working inside CB-17- 3 inch conduit installation. Arnold, JB (conduits extension at PP8-9-E/B-RFI- 2644R01-No cost option selected in response ), Cable tray work around PP 109-E/B- W/B and misc. work picking up loose ends. Clay supervising the work. I worked one hrs over time.

[checkbox]

04-0120F4 Bid Item: 105 E-L12-CWA.105 E Line Lift 12 Conduit, Wireways & Anchors/Supports Sas superstructure gir
BLEYCO, IN

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: BLEYCO, IN and list of electricians with their hours.

