



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 014 Const Calendar Day: 900 Date: 25-Feb-2012 Saturday

Inspector Name: Boal, Brian Title: Sr. Bridge Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 28-Feb-12 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**cable erection**

Saturday  
 Field

High winds prevent access to strand measurements. ABF presents measurements for approval. I directed staff to refuse. Measurements not valid and not verifieable.  
 4 strands already buried without verification. 4 more today.  
 Discussion w/ ASchmitt and WCollins to get crew out for night shift tonight/tomorrow morning.

**MEETINGS**

Updated Casey and Maroney on situation and pointed out that ist is consequence of ABF procedure of adjusting in daylight instead of nightshift.  
 With KSmith. Reviewed previous measurements and adjustments on strands in question. On basis of numbers presented will not reject strands but will not sign off. Subject to verification from our own records will accept strands outside the normal path.  
 Touched base w/ Casey post meeting to update.

0900-1300 4 hours OT