



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 486 Const Calendar Day: 901 Date: 26-Feb-2012 Sunday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 02:00 am 10:00 AM Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Matt & I had to work on the strand measurements . We had to measure PWS # 47 thru 58 on the South side span & on both main spans . We started on the South side span at 2:35 AM. We were done at 3:30 AM. We started on the North main span at 3:45 AM. We had to wait for the adjustment crews to be done with their work to remeasure the strands . We were done at 5:30 AM.

After that , we had to measure the South main span . We started at 5:45 AM. We had to wait on the adjustment crews to adjust the strands to remeasure the strands again . We were done on the North main span at 7:15 AM.

Then , surveying team had to stand by in the field office for any changes or new measurements until 9:00 AM.

In the office I had to work on my report . I was done at 10:00 AM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

