



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 279 Const Calendar Day: 902 Date: 27-Feb-2012 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 48 - 60 12 PM 4PM 60 - 73

Precipitation None Condition Sunny

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

February 27, 2012 Diary

ABF Crews activities at the West Loop:

1. PWS HAULING, FLOATING, FORMING AND INSTALLATING:

•HAULING PWS # 64, PWS #65, PWS # 66 and PWS # 67:

Table with 5 columns: HAULING, START TIME AT N.D.S., TIME AT S.D.S., END TIME. Rows for PWS # 64, 65, 66, 67.

N.D.S.= North Deviation Saddle (Transfer of PWS from the Primary Hauling System to the Secondary Hauling System)

S.D.S. = South Deviation Saddle (Transfer of PWS from the Secondary Hauling System to the Primary Hauling System)

•FLOATING PWS # 64, PWS # 65 and PWS # 66:

Table with 4 columns: FLOATING, CLAPM TO N.D.S.F.A, CLAPM TO S.D.S.F.A, FLOATING TIME. Rows for PWS # 64, 65, 66.

N.D.S.F.A. = North Deviation Saddle Floating Arm

S.D.S.F.A. = South Deviation Saddle Floating Arm

•FORMING PWS # 64, PWS # 65, and PWS # 66:

Table with 4 columns: FORMING, JACKING SADDLE, NORTH DEVIATIONSADDLE, SOUTH DEVIATION SADDLE. Rows for PWS # 64, 65, 66.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 279 Date: 27-Feb-2012 Monday

•INSTALING PWS #64, PWS #65 and PWS # 66

INSTALLING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 64	9:08-A.M-9:40A.M.	9:21A.M.-10:18A.M.	9:45A.M.-10:37A.M.
PWS # 65	In the afternoon	In the afternoon	In the afternoon
PWS # 66	In the afternoon	In the afternoon	In the afternoon

NOTE: The work at the J.S. was redone

•PWS # 64, PWS # 65 and PWS # 66 SLACK ADJUSTEMS:

SLACK ADJUSTMENT	SET UP HYDRAULIC PULLING SYSTEM	ADJUSTMENT TIME
PWS # 64	9:42A.M.	10:56A.M.-
11:33A.M.		
PWS # 65		In the
afternoon		
PWS # 66		In the
afternoon		

NOTE: SET UP AT LOWER END OF THE N.D.S.

2. The ABF welders fixed the pin of some of the Secondary Hauling System sheaves which had conflict with the Hauling Rope.

3. NOTE:

NOTE-1: ABF Engineer, Mr. Levi Gatsos, and ABF superintendent Mr. Scott Smith were present.

ABF Crews involved at the West loop:

- Jerry Kubala
- Joseph Stone
- Ryan Nash
- Rigoerto Garcia
- Ryan Evanchick
- Jim Benninghove
- Mike Draper
- Mike Portillo
- Jonathan Biskner
- Matthew Holt
- Lonny Candelaria
- Andy Zhen
- Pablo Ramirez
- Dario Loza
- Edvardo Jimenez Padilla (9:00A.M-11:00A.M.)
- Rick Sparks (9:00A.M-11:00A.M.)
- Josh Cruz (9:00A.M-11:00A.M.)

Equipment:

- Miller Welding Machine (ABF # 002243), 2 hours

04-0120F4 Bid Item: 067 C-PWS-046.067 Install & Adjust PWS 46-50

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Iranmanesh, Abbas Diary #: 279 Date: 27-Feb-2012 Monday

04-0120F4	Bid Item: 067	C-PWS-051.067	Install & Adjust PWS 51-55
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-056.067	Install & Adjust PWS 56-60
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-066.067	Install & Adjust PWS 66-70
AMERICAN BRIDGE/FLUOR, A JV			

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 279

Date: 27-Feb-2012

Monday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 279

Date: 27-Feb-2012

Monday

