



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:15 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 488 Const Calendar Day: 903 Date: 28-Feb-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: No Inspection

Shift Hours: 04:00 am 05:00 pm Break: 01:00 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Cable Hauling**

Phil & I had to work on the strand measurements . We had to measure strands # 60 thru 64 on the North main spans , & measure # 57 , 58 , 59 , 60 , 61 , 62 , 63 , & 64 on the South side , & we had to measure PWS # 63 , 64 , 65 , & 66 the South side on the West loop .

We started on the North main span at 4:35 AM. We were done at 4:50 AM. We started on the South main span at 5:00 AM. We were done at 5:40 AM.

After that , we had to measure PWS # 62 , 63 , 64 , & 65 on the West loop , on the South side . We were done at 6:10 AM.

Then , we had to remeasure the same strands on the South main span . We were done at 6:45 AM.

No Field work today . I had to attend 2012 Winter Training in San Leandro .

