



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 539 Const Calendar Day: 903 Date: 28-Feb-2012 Tuesday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time:

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Oct-13 Status: Approved

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
 Precipitation Condition Clear

Working Day  If no, explain:

**Diary:** Dispute

**CCO # 235**

•Site visit at Hinge KW Micro-piles. Rod installation started yesterday and continues today . By the end of the day they were able to install the remaining 10 rods.

**General Comments**

•Took Karen Wang out to the Hinge KW area for a site visit.

•Met with Paul Jefferson to go over the Sinc-lift system ABF plans to use for the Tie-down operation at Hinge KW.

•Diary work.

•Clarified the due date for Submittal 2027R05 and R06 - Painting Quality Work Plan (PQWP): R & B Protective Coatings Inc, with Reba. March 2nd is ok.

No overtime accrued today.

04-0120F4 Bid Item: 046 W-HGK-SRF.046 W Line Hinge K Spherical Bushing Ring Furnish  
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	THEODORE ROHR	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Ironworker	JNM	RONNY Chamberlain	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Ironworker	JNM	E PADILLA	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Equipment							Dispute	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0020354	TRAILER, VAN OR OFFICE	2.50	0.00	0.00	0.00	No	<input type="checkbox"/>	
000134	WELDING, TORCH	1.50	0.00	0.00	0.00	No	<input type="checkbox"/>	
000058	VEHICLE	2.50	0.00	0.00	0.00	No	<input type="checkbox"/>	

**Diary:** Dispute

**CCO # 235** **046** W-HGK-SRF.046

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 539

Date: 28-Feb-2012 Tuesday

---

•Site visit at Hinge KW Micro-piles. Rod installation started yesterday and continues today . By the end of the day they were able to install the remaining 10 rods.

